EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of Borewells and Providing Pump Motor at Bluemoon Garden, Chamundeshwari Layout 1st Main, Chamundeshwari layout 2nd Main and Venugopalswamy temple Road in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.
2	Amount of Work Portion	20,80,856.75
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	T. Chandrashekar
5	Agreement No	488/13-14
6	No and date under which work order issued	488/2013-14 D: 21.02.2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	22.02.2014
9	Date of receipt of application in the sub division office	21.04.2014
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	90 Days
15	Date of recommending time limit applied for	30.07.2014
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	40%
18	Probable time required for completion of remaining work	90 Days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-

20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Agreed without penalty
22	Remarks of the EE with the daily rate of penalty proposed	Approve without penalty as per AEE

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92

Chief Engineer
Yelahanka Zone, Bangalore-92.